



2023 CITY CENTER PAVEMENT REHABILITATION NEWSLETTER



Project
Schedule



Project
Contacts



Phasing
Map



PROJECT SCHEDULE

A construction schedule has been provided by the city's contractor, Asphalt Surface Technologies. A phasing map and expected timeline can be viewed on page two. The schedule is anticipated but may change due to weather or other factors. The following is an overview of the construction phases:

Week of July 17th

- The final layer of asphalt will be paved on 34th Avenue and 35th Avenue in Phase 2A.
- Work will begin on Phase 2B (36th Avenue) on Wednesday, July 19th with pavement removals and on 2C (37th Avenue) later in the week with pavement removal preparation.
- The roadway will generally remain open to traffic throughout Phases 2B and 2C, but delays should be anticipated as the road may be reduced to one lane. There will also be times when traffic won't be able to get through 36th Ave from Vicksburg Ln to Plymouth Blvd because of utility work, but at least one driveway access to all businesses and residences will remain open throughout construction.

Week of July 24th

- Pavement removals will continue on 36th Avenue and will begin on 37th Avenue.
- Utility work will begin on 36th Avenue with water valve repairs and storm sewer installation.

August

- Utility work will begin on 37th Avenue.
- Spot curb and sidewalk replacements will begin in Phases 2B and 2C.
- The top of the existing pavement will be milled off on 36th Avenue and the final layer of asphalt pavement will be installed.
- The existing pavement on 37th Avenue will be reclaimed (ground up and turned to gravel) and the first layer of asphalt pavement will be installed.



PROJECT CONTACTS

Project Help Line (763)-330-1312

Arianna Christian, of Bolton & Menk, Inc., the Construction Observer for the project, will be on-site daily and is one of the primary contacts for residents and business during construction. She can be reached at **(612) 398-8949** or arianna.christian@bolton-menk.com

Nick Amatuccio, of Bolton & Menk, Inc., is the Project Manager overseeing the construction process and will serve as another contact. He can be reached at **(612)-965-3926** or nickam@bolton-menk.com

Tony Miller is the Engineering Project Manager for the City of Plymouth and will be the main contact at the city for this project. He can be reached at **(763) 509-5528** or tmmiller@plymouthmn.gov

Website: The project web page will be updated approximately once a week. Residents can sign-up for email updates at plymouthmn.gov/citycenterpavement



PROJECT PHASING MAP

