



2023 NATHAN LANE AREA PAVEMENT REHABILITATION NEWSLETTER



Project
Schedule



Project
Contacts



Phasing
Map



PROJECT SCHEDULE

A construction schedule has been provided by the city's contractor, Park Construction Company. A phasing map and anticipated construction schedule is provided on the last page of this newsletter. The schedule provided is an estimate and may change based on weather or other factors. The following is an overview of the upcoming project schedule.

Week of July 31st

- Restoration and cleanup work in Phase 1 will continue.
- The final layer of asphalt will be paved on Phase 1 as early as Tuesday, August 1.

Early August

- Construction will begin on Phase 2 (56th Ave, Nathan Ln, and Hwy 169 Service Dr north of 54th Ave) on Monday, August 7 with pavement removals.
- The intersection of 56th Ave & Nathan Ln will be closed for utility work and roadway realignment beginning the week of August 7. Access will be maintained to all businesses and residences, but alternate routes will be required at times with a posted detour route for trucks.
- Utility work will begin on Phase 2 with watermain repairs and storm sewer drainage improvements, mostly at the intersection of 56th Ave & Nathan Ln.
- Concrete curb & gutter work will begin on Phase 2 in areas outside of the 56th Ave & Nathan Ln intersection.

Late August

- Utility work will wrap up on Phase 2.
- Street restoration work will begin at the realigned intersection of 56th Ave and Nathan Ln.
- The existing pavement will be reclaimed (ground up) on Phase 2 to create a recycled base for the new asphalt pavement.
- Asphalt paving will begin on Phase 2.

September

- Concrete work will wrap up on Phase 2.
- Final asphalt paving will occur on Phase 2.



PROJECT CONTACTS

Project Help Line (763)-331-8619

Arianna Christian, of Bolton & Menk, Inc. is the Construction Observer for the project. She will be on-site daily and is one of the primary contacts for residents and business during construction. She can be reached at (612)-398-8949 or arianna.christian@bolton-menk.com

Nick Amatuccio, of Bolton & Menk, Inc., is the Project Manager overseeing the construction process and will serve as another contact. He can be reached at (612)-965-3926 or nickam@bolton-menk.com

Tony Miller is the Engineering Project Manager for the City of Plymouth and will be the main contact at the city for this project. He can be reached at (763) 509-5528 or tmmiller@plymouthmn.gov

Website: The project page on the city website will be updated approximately weekly with the latest project info once construction starts. Residents can sign up for email updates at plymouthmn.gov/nathanarea



PROJECT PHASING MAP

